



- [Close Window](#)
- [Print This Page](#)
- [Expand All](#) | [Collapse All](#)

PR-0017351

Progress Report ID	PR-0017351	Report Period Start Date	10/1/2023
Project	GS-0008373	Report Period End Date	12/31/2023
Approval Status	Approved	Due Date	1/15/2024
Project Link	Bar Nunn Community Center and Town Hall	Submission Date	1/30/2024

Project Narrative

- Question 1** Describe the progress of the project since the last Quarterly Report. Include in the narrative any issues or problems affecting progress of project, how those have been addressed and any anticipated/actual changes to the project development schedule:
- Answer 1** The project is nearly complete. Flooring has just been installed and casework is nearing completion. The delay is still a component of the air handling unit that is not set to ship until March 8th.
- Question 2** Describe the key milestones for the next quarter and anticipated dates of accomplishment. If necessary, attach an updated Milestones form:
- Answer 2** The project will be completed next quarter. The air handling unit should arrive around March 18th, and then it will be a month from install to finishing around the unit. Anticipated opening is the end of April/beginning of May.

Economic Development Impact

- Question 3** Please describe the impact the project is having on all local economic and community development efforts:
- Answer 3** None so far.
- Question 4** Describe the key milestones in terms of economic development for the next three months and anticipated dates of accomplishment:
- Answer 4** Once completed, the project will generate revenue through memberships.

'Business Committed Projects' Only

- Question 5** Please describe the impact the project is having on the committed business. You may attach a separate statement from the business(es). Discuss the number of jobs created/retained and how this compares to the Contingency Agreement between the applicant and the business:
- Answer 5** None at this time.
- Question 6** Any other comments, questions or concerns:
- Answer 7** No other comments
- Created By** John Wendling, 3/13/2023 4:25 PM
- Last Modified By** Noelle Reed, 3/25/2024 8:53 AM

Approval History**3/25/2024 8:53 AM**

Status	Approved
Assigned To	Noelle Reed
Actual Approver	Noelle Reed
Comments	

3/20/2024 1:53 PM

Status	Approved
Assigned To	John Wendling
Actual Approver	John Wendling
Comments	

3/14/2024 10:25 AM

Status	Approved
Assigned To	Rylan OBryan
Actual Approver	Rylan OBryan
Comments	

2/6/2024 3:00 PM

Status	Approved
Assigned To	Heather Tupper
Actual Approver	Drew Dietrich
Comments	

2/6/2024 1:38 PM

Status	Reassigned
Assigned To	Heather Tupper
Actual Approver	Drew Dietrich
Comments	

1/30/2024 9:55 AM

Status	Submitted
Assigned To	Kalista Schwarzrock
Actual Approver	Kalista Schwarzrock
Comments	

Progress Report History**3/25/2024 8:53 AM**

User	Noelle Reed
------	--------------------

Action **Changed Record Type** from Quarterly Open to **Quarterly Closed**. **Changed Approval Status** from Pending to **Approved**.

3/20/2024 1:52 PM

User **John Wendling**

Action **Changed Record Type** from Quarterly Closed to **Quarterly Open**. **Changed Approval Status** from Approved to **Pending**.

2/6/2024 4:37 PM

User **John Wendling**

Action **Changed Record Type** from Quarterly Open to **Quarterly Closed**. **Changed Approval Status** from Pending to **Approved**.

1/30/2024 9:55 AM

User **Kalista Schwarzrock**

Action **Changed Submission Date** to **1/30/2024**. **Changed Approval Status** from Draft to **Pending**. Record locked.

3/13/2023 4:25 PM

User **John Wendling**

Action **Changed Progress Report ID** to **PR-0017351**. Created.

Copyright © 2000-2026 salesforce.com, inc. All rights reserved.