



- [Close Window](#)
- [Print This Page](#)
- [Expand All](#) | [Collapse All](#)

PR-0017349

Progress Report ID	PR-0017349	Report Period Start Date	4/1/2023
Project	GS-0008373	Report Period End Date	6/30/2023
Approval Status	Approved	Due Date	7/15/2023
Project Link	Bar Nunn Community Center and Town Hall	Submission Date	8/11/2023

Project Narrative

- Question 1** Describe the progress of the project since the last Quarterly Report. Include in the narrative any issues or problems affecting progress of project, how those have been addressed and any anticipated/actual changes to the project development schedule:
- Answer 1** The project is well underway. The foundation and framing are finished and now the metal siding is being put up. It is coming together really well.
- Question 2** Describe the key milestones for the next quarter and anticipated dates of accomplishment. If necessary, attach an updated Milestones form:
- Answer 2** The exterior of the building is anticipated to be finished and dried in by August 31st. Then the interior finishing work will begin. The project was originally estimated to be completed by March of 2024, but the lead time for the large air handling unit was extended, so it may be April/May 2024 before the town can utilize the building.

Economic Development Impact

- Question 3** Please describe the impact the project is having on all local economic and community development efforts:
- Answer 3** So far no economic impact, but there is a lot of enthusiasm and excitement. The anticipated impact is the project is expected to create a minimum of 3 positions with the town. The town will be implementing a membership fee for the fitness portion of the community center, so that will generate income to make hiring a possibility.
The building itself is filling a large space in the community and it really makes Bar Nunn look like more than just a neighborhood.
- Question 4** Describe the key milestones in terms of economic development for the next three months and anticipated dates of accomplishment:
- Answer 4** The key milestone in economic development for the next three months is that we will be bringing the first of the anticipated positions on board by September to get them trained and prepared to handle the residents and members of the fitness portion of the community center.

'Business Committed Projects' Only

- Question 5** Please describe the impact the project is having on the committed business. You may attach a separate statement from the business(es). Discuss the number of jobs created/retained and how this compares to the Contingency Agreement between the applicant and the business:
- Answer 5** At this stage in development, there is no impact on the committed business.
- Question 6** Any other comments, questions or concerns:

Answer 7

Created By John Wendling, 3/13/2023 4:25 PM

Last Modified By Noelle Reed, 9/8/2023 12:37 PM

Approval History**9/8/2023 12:37 PM**

Status	Approved
Assigned To	Noelle Reed
Actual Approver	Noelle Reed
Comments	

9/5/2023 10:43 AM

Status	Approved
Assigned To	John Wendling
Actual Approver	John Wendling
Comments	

9/5/2023 10:43 AM

Status	Approved
Assigned To	John Wendling
Actual Approver	John Wendling
Comments	

8/31/2023 1:18 PM

Status	Approved
Assigned To	Heather Tupper
Actual Approver	Drew Dietrich
Comments	

8/24/2023 9:41 AM

Status	Reassigned
Assigned To	Heather Tupper
Actual Approver	Drew Dietrich
Comments	

8/11/2023 8:43 AM

Status	Submitted
Assigned To	Kalista Schwarzrock
Actual Approver	Kalista Schwarzrock
Comments	

Progress Report History**9/8/2023 12:37 PM**

User **Noelle Reed**Action **Changed Record Type** from Quarterly Open to **Quarterly Closed**. Changed **Approval Status** from Pending to **Approved**.**8/11/2023 8:43 AM**

User **Kalista Schwarzrock**Action **Changed Submission Date** to **8/11/2023**. Changed **Approval Status** from Draft to **Pending**. Record locked.**3/13/2023 4:25 PM**

User **John Wendling**Action **Changed Progress Report ID** to **PR-0017349**. Created.

Copyright © 2000-2026 salesforce.com, inc. All rights reserved.