



- [Close Window](#)
- [Print This Page](#)
- [Expand All](#) | [Collapse All](#)

PR-0017350

Progress Report ID	PR-0017350	Report Period Start Date	7/1/2023
Project	GS-0008373	Report Period End Date	9/30/2023
Approval Status	Approved	Due Date	10/15/2023
Project Link	Bar Nunn Community Center and Town Hall	Submission Date	10/19/2023

Project Narrative

- Question 1** Describe the progress of the project since the last Quarterly Report. Include in the narrative any issues or problems affecting progress of project, how those have been addressed and any anticipated/actual changes to the project development schedule:
- Answer 1** The project is moving along and on track for completion in Spring 2024. The only problem is still the delayed arrival of the air handling unit, but even with that delay, the project is on track to be finalized in the spring.
- Question 2** Describe the key milestones for the next quarter and anticipated dates of accomplishment. If necessary, attach an updated Milestones form:
- Answer 2** A key milestone for completion in the next quarter is that the concrete parking lot is to be completed by December 2023. The translucent panels for the gymnasium windows are the next large installation set to take place in the coming weeks.

Economic Development Impact

- Question 3** Please describe the impact the project is having on all local economic and community development efforts:
- Answer 3** The Town of Bar Nunn has helped to foster the start of a new girl scouts troop by providing them a temporary meeting space at current town hall and the promise of the committed meeting space of the community room in the new Community Center building once completed. Once they had a space to meet, they were able to form their group.
- Question 4** Describe the key milestones in terms of economic development for the next three months and anticipated dates of accomplishment:
- Answer 4** There are no economic milestones anticipated in the next three months.

'Business Committed Projects' Only

- Question 5** Please describe the impact the project is having on the committed business. You may attach a separate statement from the business(es). Discuss the number of jobs created/retained and how this compares to the Contingency Agreement between the applicant and the business:
- Answer 5** There is no impact on committed business at this stage.
- Question 6** Any other comments, questions or concerns:
- Answer 7** NA

Created By John Wendling, 3/13/2023 4:25 PM

Last Modified By John Wendling, 2/6/2024 4:37 PM

Approval History**2/28/2024 9:08 AM**

Status	Approved
Assigned To	Noelle Reed
Actual Approver	Noelle Reed
Comments	

2/27/2024 5:03 PM

Status	Approved
Assigned To	John Wendling
Actual Approver	John Wendling
Comments	

2/26/2024 4:18 PM

Status	Approved
Assigned To	Rylan OBryan
Actual Approver	Rylan OBryan
Comments	

2/6/2024 1:34 PM

Status	Approved
Assigned To	Heather Tupper
Actual Approver	Heather Tupper
Comments	

10/19/2023 10:54 AM

Status	Submitted
Assigned To	Kalista Schwarzrock
Actual Approver	Kalista Schwarzrock
Comments	

Progress Report History**2/6/2024 4:37 PM**

User	John Wendling
Action	Changed Record Type from Quarterly Open to Quarterly Closed . Changed Approval Status from Pending to Approved .

10/19/2023 10:54 AM

User	Kalista Schwarzrock
------	---------------------

Action **Changed **Submission Date** to **10/19/2023**. Changed **Approval Status** from **Draft** to **Pending**. Record locked.**

3/13/2023 4:25 PM

User **John Wendling**

Action **Changed **Progress Report ID** to **PR-0017350**. Created.**

Copyright © 2000-2026 salesforce.com, inc. All rights reserved.